Water Quality Report

Demo Public Dock Buoy · 2026-10-03 to 2026-10-10

Normal

Coordinates	33.6048° N, 117.8835° W (Seaview Dock CA)
Water Body Type	Marine (from device registry)
Client / Contract	Not available from device registry
Report Date	2026-10-10
Last Reading	2026-10-10 08:41 UTC (5 minutes before this report)
Prepared By	Clean Earth Rovers
Omitted	turbidity notes, sensor fault notes, threshold notes, Data Quality section (at the requester's request)

1. Summary

- Overall status: Normal — no action required at this time.
- Every parameter with a site baseline held within it for the 2026-10-03 to 2026-10-10 reporting period.
- No pollution event signatures were identified; diel and tidal rhythms tracked the site baseline throughout.
- Recommendation: continue routine monitoring.

2. Parameter Data

Parameter	Site Baseline	Min	Max	Mean	Median	Out of range	Flag
Dissolved Oxygen (mg/L)	Not established (site-specific)	0.00	11.15	8.40	8.34	—	Not assessed
ORP (mV)	-200-400	180.20	299.70	240.11	238.40	0%	Normal
pH	Not established (site-specific)	7.82	8.39	8.10	8.10	—	Not assessed
Conductivity (µS/cm)	40000-55000	44038	49994	47052	46843	0%	Normal
Temperature (°F)	50-80	64.93	78.76	71.71	71.44	0%	Normal

Flag values: Normal, Elevated, Low, or Exceedance relative to the site baseline. Out of range is the share of the period's series buckets whose average sat outside that baseline — approximate, at bucket resolution, and shown because a flag alone cannot separate a single stray reading from a sustained offset.

3. Parameter Analysis

Each chart plots the period's series bucket means, oldest to newest. The shaded band is the site baseline where one exists; the dots mark the plotted high and low.

Dissolved Oxygen (mg/L)

Not assessed

Followed a clear diel rhythm. No baseline is established for this parameter -- reported for reference only, not flagged against a range.

pH

Not assessed

Followed a clear diel rhythm. No baseline is established for this parameter -- reported for reference only, not flagged against a range.

Temperature (°F)

Normal

Followed a clear diel rhythm, remaining within the 50-80 °F operator-set threshold for this device.

4. Recommendations

Operational: No action needed; maintain routine calibration schedule.
Investigative: None required this period.
Stakeholder: Routine report distribution to client only.